
FOXCONN PROJECT: CONSTRUCTION BRIEFING


JUNE 17, 2019

RACINE WATER UTILITY

KEITH HAAS

STRADDLING COMMUNITY WATER DIVERSION APPLICATION










Project Update



Status Update

- Site Development continues as planned cut/fill, building pad preparation, and storm water management
- Site utility (sanitary / water) and roadway work has underway
- FAB foundations are mobilizing and preparing to start



 Continued collaboration with Foxconn and Partners on the next stage of work – Power Substation, FAB, and related support buildings

Next Steps and Procurement

Site Utilities, Roadways

Awarded

FAB Foundations, Elevators, Testing

Awarded

Power Substation

Bids Received

Building Enclosure, Turnkey Systems, Additional Site Work 3rd Quarter 2019





Wisconsin First and Racine County Economic Inclusion and Diversity Results to Date

Business Contracting and Inclusion Goals

Wisconsin based Businesses	60%
Racine County based Businesses	10%
Minority-Owned (MBE) Business Enterprises	
Woman-Owned (WBE) Enterprises	10% Combined
Veteran-Owned Business Enterprises	

Workforce Inclusion and Diversity Goals


Wisconsin Resident Work Hours with an emphasis on Racine County Residents	70%
Minorities or People of Color*	
Women	10% Combined
Veterans]

WISCONSIN FIRST

Work Orders 1, 2 and 3A/B Business Inclusion (as of 4/30/2019*)



WISCONSIN FIRST





Gilbane|Exyte will deploy best efforts through robust outreach, procurement and construction practices to achieve the goals for the construction projects awarded for their work in the Science and Technology Park.


Stay Informed

Wisconnvalley.wi.gov


Primary site for contractors to engage with public infrastructure and building construction

















Infrastructure Update

June 17, 2019

WISCONSIN DEPARTMENT OF TRANSPORTATION



WISCONN VALLEY ROADWAYS PROGRESS

Braun Road



International Drive storm sewer installation



International Drive storm sewer installation



WISCONN VALLEY ROADWAYS PROGRESS

County H



County H roadway removals



County H finish to subgrade




WIS 11, COUNTY H, and BRAUN RD INTERNATIONAL DR **STAGING: OVERVIEW** Complete Oct 2019 WIS 11 PHASE I (WEST) Connect International Dr in Dec 2019; built under traffic Aug 2019-Aug 2020 COUNTY H/WIS 11 INTERSECTION Construction Jan-Dec 2020; offsetting north and south leg full closures in WISCONN VALLEY WAY/ WIS 11 INTERSECTION Complete Dec 2019 WIS 11 PHASE I (EAST) -Full closure Jan-Aug 2020 **COUNTY H PHASE II** Full closure early 2021 WISCONN VALLEY WAY Substantially complete Dec 2019 Braun Rd **BRAUN RD PHASE II BRAUN RD PHASE I** Full closure CTH H to 90th for Complete Oct 2019 reconstruction Aug-Dec 2019; two-month full closure allowed summer 2020 for short segment **COUNTY H PHASE I** of roadway reconstruction and RR Substantially complete crossing work; all work complete Dec 2019 Aug 2020 **COUNTY KR PHASE II** COUNTY KR PHASE I Construction 2020-2022 Substantially complete Dec 2019 LEGEND FY 2018 FY 2019 FY 2020 FY 2021



WIS 11, COUNTY H, and BRAUN RD


STAGING: AUG-OCT '19



INTERNATIONAL DR



WIS 11, COUNTY H, and BRAUN RD



FY 2019

Dec 2019

FY 2018



WISCONN VALLEY ROADWAYS

UPCOMING LETS

WIS 11 intersection with Wisconn Valley Way and WIS 11 Phase 1: July 9

Braun Road Phase II: July 9

Advertisement date: June 4, 2019

Contractor pre-bid meeting tentative date: June 27, 2019 Village of Mt. Pleasant





I-94 NORTH-SOUTH

WE ARE MAKING PROGRESS!

Currently, I-94 North-South is configured with three lanes of traffic in each direction between WIS 142 and College Avenue.

SOUTH SEGMENT (WIS 142 TO WIS 20)

The project is eleven months in with seven to go before major construction is complete!



11 months complete

7 months to go

CENTRAL SEGMENT (WIS 20 TO COUNTY G)

The project is ten months in with seven to go before major construction is complete!



10 months complete

7 months to go

NORTH SEGMENT (COUNTY G TO COLLEGE AVENUE)

The project is eight months in with thirteen to go before major construction is complete!



8 months complete

13 months to go



County K permanent barrier wall installation



Mainline new pavement between Kraut Road and Golf Road



QUESTIONS?